

COMPLETION REPORT

1	Name of the Work	Improvements to CC Road at 13th,14th,15th Cross roads at Ravindra Nagar in Ward No.13 in Shettyhalli Sub-division		
2	Sanctioned Estimate No. and date	BBMP/EE/DD/TS/162/17-18 dated: 26.09.2017		
3	Head of Account which is chargeable	P-3075 (Job Code 013-18-000056)		
4	Instrument Order No. and date	BBMP/EE/DD /WO /233 / 2017-18 Date: 19.02.2018		
5	Name of Contractor	Smt.K.Jagadish		
6	Time Stipulated for Completion of Work	90 days		
7	Delay in Execution of Work			
8	Measurement recorded in	MB No. 600/2017-18 Page No.59947-51		
9	Check Measurement of the Asst			
10	Name of the office/official in charge of the work	AEE Shettyhalli sub division		
	a) Asst. Eng/Junior Engineer	Krishnappa, AE		
	b) Asst. Executive Engineer	Jayalingappa .B.L, AEE		
	Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
	Rs. 40.00 Lakhs	3942230.00 3940186	-	59814-2

- Rs. 40.00 Lakhs
- 394086
4. Certified that the above has been completed within the stipulated time noted in the
 5. Certified that the contractor has delayed and completed the work for which necessary fine recovered
 6. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.13

Asst. Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057